



MOC SHIPYARDS PVT LTD

Job:- 1 off 25Mtr Research Dive Vessel

Client:-

Ver 009

Yard No MOC 216

Date : 16.02.2025

PROJECT WORKING SCHEDULE

S/N	TASK NAME	Start Date	End Date	% Complete	Remarks
1	TRANSOM to BHD-5				
1	Bilge system piping	11/09/2024	28/10/2024	100%	
2	Air vent box preparation	12/11/2024	23/02/2025	80%	
3	Seasuction installation	10/10/2024	10/12/2024	100%	
4	Fire system piping	15/10/2024	30/12/2024	100%	
5	Genset Installation	10/11/2024	28/11/2024	100%	
6	Bilge tank installation	20/10/2024	25/02/2025	80%	
7	Genset sewer cooling system	16/11/2024	30/12/2024	100%	
8	Compartment door installation	08/11/2024	08/03/2025	85%	
9	Bollard arrangement	10/11/2024	08/12/2024	100%	
10	Steering table	12/12/2024	18/02/2025	95%	
11	Genset exhaust piping	28/11/2024	27/03/2025	25%	
12	Stern tube installation	28/12/2024	20/02/2025	80%	
13	Rudder tube Installation	28/12/2024	20/02/2025	90%	
14	Lighting arrangement	05/12/2024	18/12/2024	100%	
15	Fuel system	28/11/2024	06/01/2025	100%	
16	Electrical panel board making & installation	30/11/2024	28/02/2025	80%	
17	Engine operated fire pump installation	08/12/2024	23/02/2025	90%	
18	Fire protection installation	10/12/2024	16/03/2025	NS	
19	Steering system installation	28/12/2024	08/03/2025	40%	
20	Valves installation	16/12/2024	28/02/2025	90%	
21	Electrical cable laying	15/12/2024	06/01/2025	100%	
22	Walkway arrangement	30/12/2024	25/02/2025	65%	
23	Electrical cable connections	18/12/2024	05/03/2025	35%	
2	BHD 5 to 12				
1	Bilge system piping	11/09/2024	30/10/2024	100%	
2	Air vent box preparation	12/11/2024	23/02/2025	80%	
3	Seasuction installation	10/11/2024	10/12/2024	100%	
4	Fire system piping	15/10/2024	30/12/2024	100%	
5	Main Engine Installation	02/11/2024	29/11/2024	100%	
6	Gearbox Installation	04/11/2024	28/11/2024	100%	

7	Engine room staircase fabrication	28/10/2024	08/01/2025	100%	
8	Main engine seawater cooling system	14/11/2024	10/12/2024	100%	
9	Sewage treatment plant installation	15/12/2024	11/03/2025		Awaiting STP
10	Desalination plant installation	30/11/2024	11/03/2025	20%	Awaiting water maker
11	Main engine exhaust piping	18/11/2024	11/03/2025	50%	Waiting exhaust system
12	Sewage tank installation	18/12/2024	20/02/2025	80%	
13	Lighting arrangement	05/11/2024	28/12/2024	100%	
14	Gray water tank Installation	08/11/2024	30/12/2025	100%	
15	Fuel system	08/11/2024	30/12/2024	100%	
16	Electrical panel board making & installation	15/11/2024	18/02/2025	80%	
17	Exhaust lagging	02/12/2024	15/03/2025	NS	
18	Fire protection installation	06/12/2024	12/03/2025	NS	
19	Valves installation	28/11/2024	28/02/2025	90%	
20	Main distrubution board (MSB)	03/12/2024	05/03/2025	30%	
21	Bilge pump installation	25/12/2024	26/02/2025	60%	
22	Fire pump installation	25/12/2024	28/02/2025	50%	
23	Electrical cable laying	05/12/2024	20/01/2025	100%	
24	CO2 system installation	05/12/2024	20/03/2025	NS	
25	Walkway arrangement	30/12/2024	28/02/2025	90%	
26	Electrical Cable connections	18/12/2024	10/03/2025	25%	
27	Battery	08/01/2025	25/03/2025	NS	
28	Battery charger	08/01/2025	20/03/2025	NS	
3 BHD14 to 20					
1	Bilge system piping	11/09/2024	05/10/2024	100%	
2	Fresh water tank filler breather piping	20/09/2024	28/10/2024	100%	
3	staircase fabrication	28/10/2024	15/12/2024	100%	
4	Plumbing works	08/11/2024	18/12/2024	100%	
5	Compartment door installation	15/11/2024	04/03/2025	90%	
6	Fitout panelling fabrication work	30/10/2024	30/11/2024	100%	
7	Bathroom and toilet arrangement	12/11/2024	28/12/2024	100%	
8	Fresh water pump installation	18/12/2024	18/02/2025	80%	
9	Fitout panelling work	15/12/2024	18/03/2025	40%	
10	Accomodation lighting arrangement	21/12/2024	05/03/2025	NS	
11	Electrical panel board making & installation	15/11/2024	08/03/2025	50%	
12	Airconditioning	18/11/2024	10/03/2025	50%	
13	Electrical cable laying	08/12/2024	20/01/2025	100%	
14	Flooring work	15/12/2024	20/03/2025	40%	
15	Electrical Cable connections	18/12/2024	10/03/2025	15%	
5 BHD 20 to 27					
1	Bilge system piping	18/09/2024	13/10/2024	100%	
2	Fitout panelling fabrication work	20/11/2024	08/01/2025	100%	
3	Fitout panelling work	01/12/2024	08/03/2025	20%	
4	Accomodation lighting arrangement	25/11/2024	05/03/2025	NS	

5	Electrical panel board making & installation	15/11/2024	08/03/2025	50%	
6	Airconditioning	28/11/2024	14/03/2025	10%	
7	Electrical cable laying	08/12/2024	12/01/2025	100%	
8	Flooring work	15/12/2024	23/03/2025	25%	
9	Electrical Cable connections	18/12/2024	10/03/2025	20%	
6 SUPERSTRUCTURE					
1	Plumbing work	08/11/2024	26/12/2024	100%	
2	staircase fabrication	08/11/2024	14/12/2024	100%	
3	Fitout panelling fabrication work	15/11/2024	18/12/2024	100%	
4	Windows Installation	20/12/2024	10/03/2025	40%	
5	Fitout panelling work	10/12/2024	15/03/2025	35%	
6	Accomodation lighting arrangement	15/12/2024	10/03/2025	NS	
7	Electrical cable laying	15/12/2024	30/12/2024	100%	
8	Electrical Cable connections	25/12/2024	08/03/2025	15%	
9	Airconditioning	18/12/2024	14/03/2025	10%	
10	Flooring work	02/01/2025	23/03/2025	20%	
7 WHEEL HOUSE					
1	Plumbing work	08/11/2024	30/12/2024	100%	
2	Console Fabrication	10/11/2024	18/12/2024	100%	
3	Windows Installation	20/12/2024	08/03/2025	40%	
4	Console equipment installation	15/12/2024	20/03/2025	NS	
5	Controls	18/12/2024	20/03/2025	20%	
6	Console electrical connections	10/12/2024	15/03/2025	NS	
7	Bridge lighting arrangement & connections	25/12/2024	25/01/2025	10%	
8	Fitout panelling fabrication work	18/11/2024	03/01/2025	90%	
9	Fitout panelling work	10/12/2024	30/01/2024	10%	
10	Electrical cable laying	15/12/2024	13/03/2025	90%	
11	Electrical panel boards making & installation	18/12/2024	10/03/2025	40%	
12	Airconditioning	18/12/2024	20/03/2025	10%	
13	Flooring work	02/02/2025	25/03/2025	20%	
8 WHEEL HOUSE ROOF					
1	Mast	14/01/2025	12/03/2025	50%	
2	Electrical connections	12/01/2025	18/03/2025	NS	
9 DECK MACHINERIES AND EQUIPMENTS					
1	D fender mounting preparation	11/11/2024	12/03/2025	98%	
2	Draft marking	20/11/2024	24/02/2025	98%	
3	Anchor and anchor winches	30/01/2025	16/03/2025	25%	Awaiting Machinery
4	Fuel & water filler	20/09/2024	19/12/2024	100%	
5	Compartment & Tank breathers	10/10/2024	30/12/2024	100%	
6	Deck crane Mounting	06/11/2024	25/02/2025	98%	
7	Deck crane installation	14/01/2025	10/03/2025	10%	
8	Deck hatches	20/11/2024	12/03/2025	30%	
9	Work boat installation	26/01/2025	20/03/2025	85%	

10	Bollard arrangement	10/11/2024	12/12/2024	100%	
10	UNDER WATER AREA				
1	Bottom middle area plating	28/10/2024	30/12/2024	100%	
2	Wave Breaking	05/11/2024	16/01/2025	100%	
3	Dive Platform	18/12/2024	28/03/2025	45%	
4	Sterntube preparation	28/12/2024	08/03/2025	65%	
5	Line boring	15/01/2025	17/03/2025	NS	
6	Shaft alignment	09/02/2025	26/03/2025	NS	
7	Rudder installation	25/12/2024	28/03/2025	10%	
8	Anode mounting & Anode installation	24/12/2024	20/03/2025	NS	
9	Propeller shaft installation	05/02/2025	28/03/2025	20%	
10	Propeller installation	09/02/2025	30/03/2025	20%	
11	Painting	18/12/2024	06/04/2025	NS	
11	SAFETY EQUIPMENTS	15/01/2025	30/03/2025	NS	
12	LAUNCH VESSEL	10/04/2025	12/04/2025		
13	INCLINING EXPERIMENT	14/04/2025	16/04/2025		
14	BASIN TRIALS	14/04/2025	22/04/2025		
15	SEA TRIALS	19/04/2025	25/04/2024		
16	VESSEL DELIVERY	26/04/2025			
17	PORT CLEARANCE	20/04/2025	26/04/2025		