



1st Floor Lansdowne House  
 Mahakavi Bhushan Marg  
 Apollo Bunder, Mumbai 400 039  
 Telephone: +61 404 2611012  
 Email: info@mocshipyard.com

**MOC SHIPYARDS PVT LTD**

**Job:- 1 off 25Mtr Utility vessel**

**Client:- Kumal Petroleum**

**Ver 026**

**Yard No MOC 211**

**PROJECT WORKING SCHEDULE**

**" MV MICAH"**

**Date: 16.02.2025**

S/N	Area	Start Date	End Date	% Complete	Remarks
<b>1</b>	<b>TILLER ROOM</b>				
	Steering system installation	25/02/2024	25/02/2025	90%	
	Air ventilation system	07/02/2023	26/10/2024	100%	
	Electrical panel connections	05/01/2024	30/10/2024	100%	
	Additional fuel tank	08/05/2024	26/10/2024	100%	
	Walkway arrangement	15/06/2024	25/02/2025	98%	
<b>2</b>	<b>ENGINE ROOM</b>				
	Genset Installation	14/01/2022	08/11/2024	100%	
	Main Engine installation	14/01/2022	08/11/2024	100%	
	Fire system	07/10/2023	18/12/2024	100%	
	Air ventilation system	25/05/2023	16/12/2024	100%	
	Fuel system	26/04/2024	22/12/2024	100%	
	Electrical Cable connections	14/09/2023	24/12/2024	98%	
	CO2 system installation	12/10/2024	28/02/2025	50%	
	Walkway arrangement	15/06/2024	26/02/2025	50%	
<b>3</b>	<b>COMPARTMENT 1</b>				
	Plumbing work	08/04/2024	30/10/2024	100%	
	Fitout panelling work	21/05/2024	19/02/2025	99%	
	Accomadation lighting arrangement	11/06/2024	19/02/2025	99%	
	Electrical Cable connections	14/06/2024	02/01/2025	100%	
	Airconditioning	12/05/2024	23/12/2024	100%	
	Fresh water system	18/05/2024	20/10/2024	100%	
	Flooring work	28/06/2024	30/10/2024	100%	
<b>4</b>	<b>COMPARTMENT 2</b>				
	Plumbing work	10/04/2024	05/11/2024	100%	
	Fitout panelling work	25/05/2024	20/02/2025	95%	
	Accomadation lighting arrangement	11/06/2024	02/01/2025	100%	
	Electrical Cable connections	14/06/2024	20/02/2025	98%	
	Airconditioning	12/05/2024	23/12/2024	100%	
	Flooring work	28/06/2024	26/02/2025	99%	
	Bowthruster Installation	22/03/2024	25/02/2025	95%	

<b>5</b>	<b>SUPERSTRUCTURE ( Kitchen and Survery area )</b>				
	Plumbing work	14/04/2024	05/01/2025	100%	
	Fitout panelling work	28/05/2024	22/02/2025	99%	
	Accomadation lighting arrangement	15/06/2024	06/01/2025	100%	
	Electrical Cable connections	18/06/2024	26/02/2025	98%	
	Airconditioning	15/05/2024	23/12/2024	100%	
	Flooring work	28/06/2024	28/02/2025	85%	
<b>6</b>	<b>SUPERSTRUCTURE ( Accomadation area )</b>				
	Plumbing work	14/04/2024	05/01/2025	100%	
	Fitout panelling work	28/05/2024	20/02/2025	98%	
	Accomadation lighting arrangement	15/06/2024	22/02/2025	99%	
	Electrical Cable connections	18/06/2024	22/02/2025	98%	
	Airconditioning	15/05/2024	23/12/2024	100%	
	Flooring work	28/06/2024	28/02/2025	85%	
<b>7</b>	<b>SUPERSTRUCTURE ( Store room area )</b>				
	Fitout panelling work	28/05/2024	20/02/2025	99%	
	lighting arrangement	15/06/2024	22/02/2025	99%	
	Electrical Cable connections	18/06/2024	22/02/2025	98%	
	Flooring work	28/06/2024	28/02/2025	85%	
<b>7</b>	<b>WHEELHOUSE ( Bridge )</b>				
	Console equipment installation	25/12/2023	20/02/2025	99%	
	Controls	18/12/2023	18/02/2025	99%	
	Console electrical connections	18/04/2024	26/02/2025	99%	
	Bridge lighting arrangement & connections	28/04/2024	26/02/2025	95%	
	Fitout panelling work	08/06/2024	25/02/2025	98%	
	Airconditioning	18/08/2024	23/12/2024	100%	
	Flooring work	10/10/2024	28/02/2025	85%	
<b>8</b>	<b>WHEEL HOUSE ROOF</b>				
	Mast	18/09/2023	25/10/2024	100%	
	Electrical connections	15/05/2024	28/10/2024	100%	
<b>9</b>	<b>DECK MACHINEIRES AND EQUIPMENTS</b>				
	Anchor and anchor winches	15/06/2024	20/02/2025	95%	
	Fuel & water filler	17/07/2024	16/06/2024	100%	
	Comprtment & Tank breathers	21/05/2024	12/06/2024	100%	
	Deck crane	11/03/2023	28/06/2024	100%	
	Deck hatches	24/02/2023	28/06/2024	100%	
	Work boat installation	16/06/2024	28/02/2025	60%	
	Swimming platform	02/04/2024	18/04/2024	100%	
	Fendering	16/03/2024	24/04/2024	100%	
<b>10</b>	<b>UNDER WATER AREA</b>				
	Stern tube preparation	24/04/2024	06/09/2024	100%	
	Line boaring	24/06/2024	08/09/2024	100%	
	Shaft alignment	30/10/2024	26/02/2025	98%	

	Rudder installation	08/06/2024	05/10/2024	100%	
	Anode installation	15/05/2024	02/09/2024	100%	
	Propeller shaft installation	18/08/2024	28/02/2025	85%	
	Propeller installation	20/08/2024	28/02/2025	85%	
	Painting		08/09/2024	100%	
<b>10</b>	<b>SAFETY EQUIPMENTS</b>	16/06/2024	28/02/2025	50%	
<b>11</b>	<b>LAUNCH VESSEL</b>	<b>08/09/2024</b>	<b>09/09/2024</b>	100%	
<b>12</b>	<b>INCLINING EXPERIMENT</b>	<b>01/03/2025</b>	<b>02/03/2025</b>	NS	
<b>13</b>	<b>BASIN TRAILS</b>	<b>04/03/2025</b>	<b>08/03/2025</b>	NS	
<b>14</b>	<b>SEA TRAILS</b>	<b>10/03/2025</b>	<b>14/03/2025</b>	NS	
<b>15</b>	<b>VESSEL DELIVERY</b>	<b>15/03/2025</b>	<b>15/03/2025</b>	NS	
<b>16</b>	<b>PORT CLEARANCE</b>	<b>22/02/2025</b>	<b>10/03/2025</b>	NS	