

APPENDIX - A

MOC SHIPYARDS PVT LTD
Job:- 1 off 30Mtr Landing Craft
Client:- IDC
Ver 3
Yard No MOC 217
PROJECT WORKING SCHEDULE
" LE REVENANT"
Date : 16.02.2025

S/N	Area	Material Status	Materials at store	Start Date	Completion Date	% Complete	Remarks
1	TILLER ROOM						
	Tiller room door lock installation				18/02/2025	60%	
	Chequered plate final fitting				19/02/2025	60%	
	Capstain motor cabling and connection				10/01/2025	100%	
	Aft anchor winch control panel install, cabling and connection				25/01/2025	Completed	
	Steering limit switch fix and connection				20/01/2025	Completed	
	CCTV Camera install and connection				13/02/2025	Completed	
	Door switch fitment and connection				18/02/2025	98%	
	Intercom unit fitment and connection				07/02/2025	Completed	
	Panel and equipment labeling				19/02/2025	90%	
	Cable penetration filling				25/02/2025		
2	ENGINE ROOM						
	OWS piping connections				18/02/2025	99%	
	OWS commisioning				19/02/2025		
	Fuel purifier commisioning				19/02/2025		
	STP installation				06/02/2025	Completed	
	Class approved valves installation	NILL	01/02/2025		18/02/2025		
	Sea strainer installation				05/02/2025	Completed	
	Air compressor installation				17/02/2025	90%	
	Main engine, Gearbox & genset oil filling				05/02/2025	Completed	
	Engine and Genset startup and final commisioning				06/02/2025	Completed	
	Chequered plate final fitup				18/02/2025	60%	
	Engine throttle cable connections				17/02/2025	98%	
	CO2 system installation				19/02/2025	50%	
	Sewage treatment system panel install, cabling and connection				06/02/2025	Completed	
	Bilge tank high level float switch install and connection				05/02/2025	Completed	
	Sewage tank high level float switch install and connection				05/02/2025	Completed	
	Grey water tank high level float switch install and connection				05/02/2025	Completed	
	Fuel service tank gauge fitment and connection				05/02/2025	Completed	
	Fuel day tank high level float switch install and connection				05/02/2025	Completed	
3	COMPARTMENT 1						
	Water heater installation				19/02/2025		Replacement
	Chequered plate final fitup				17/02/2025		
	Compartment door locking installation				19/02/2025	60%	
	Washing machine & dryer installation				21/02/2025		
	Panel and equipment labeling				18/02/2025	60%	
	All cable tagging				18/02/2025	80%	
	Cable binding with SS insulated cable ties				23/02/2025	80%	
	Cable penetration filling				22/02/2025		
4	COMPARTMENT 2						
	Fuel cargo tank cleaning and man hole cover fixing				06/02/2025	Completed	
	Chequered plate final fitup				06/02/2025	Completed	
	Compartment door locking installation				19/02/2025	60%	
	Electrical Cable connections				06/02/2025	Completed	
	Port/Stbd capstain control panel and motor connection				10/02/2025	Completed	
	Panel and equipment labeling				18/02/2025	60%	
	All cable tagging				18/02/2025	40%	
	Cable binding with SS insulated cable ties				23/02/2025	90%	
	Cable penetration filling				22/02/2025		
5	COMPARTMENT 3						
	Chequered plate final fitup				18/02/2025	60%	
	All cable tagging				18/02/2025	80%	
	Cable binding with SS insulated cable ties				23/02/2025	90%	
	Cable penetration filling				22/02/2025		
6	COMPARTMENT 4						
	All cable tagging				18/02/2025	60%	
	Cable binding with SS insulated cable ties				23/02/2025	90%	
	Cable penetration filling				22/02/2025		
7	MAIN DECK						
	Ramp winch installation				07/02/2025	Completed	
	Ramp winch pulley installation				30/01/2025	Completed	
	Crane power pack installation and commisioning				03/02/2025	Completed	
	Crane commisioning				08/02/2025	Completed	

Forcastle door lock installation				19/02/2025	80%	
Anchor winch installation				18/02/2025	95%	
Anchor winch electrical panel installation				19/02/2025	98%	
Gunnel doors installation				18/02/2025	98%	
Container lock installation				18/02/2025	98%	
Main deck hatches installation				06/02/2025	Completed	
Main deck painting				19/02/2025		
Deck timper installation				22/02/2025		
Engine room access staire hatch lock installation				19/02/2025	50%	
Aft anchor installation				18/02/2025	95%	
Tiller room access hatch lock installtion				19/02/2025	60%	
CO2 room arrangement				19/02/2025		
Fire hose installation	NILL	10/02/2025		19/02/2025		
Anchor & anchor chain installation	NILL	02/02/2025		21/02/2025		
Emergency genset installation	NILL	13/02/2025		25/02/2025		
Deck crane motor cable termination				06/02/2025	Completed	
Ramp winch motor cable termination				05/02/2025	Completed	
All cable tagging				18/02/2025	80%	
Cable binding with SS insulated cable ties				23/02/2025	50%	
Cable penetration filling				22/02/2025		
8 SUPERSTRUCTURE						
Superstructure entire door lock installation				17/02/2025	98%	
Fitout roof panel installation				08/02/2025	Completed	
Flooring work				24/02/2025		
Cabin bed	NILL	14/02/2025		24/02/2025		
Cool and cold room control panel install and connection				18/02/2025	98%	
Cool and cold room light, switch fix and connection				17/02/2025	95%	
Intercom unit fitment and connection				06/02/2025	Completed	
Fire alarm flash light install and connection				05/02/2025	Completed	
Smoke detector, heat detector, manual call pint install and connection				05/02/2025	Completed	
General alarm bell install and connection				05/02/2025	Completed	
CO2 flash light install and connection				19/02/2025	60%	
Cabin bed light install and connection				17/02/2025	98%	
Accom area light install and connection				05/02/2025	Completed	
CCTV Camera install and connection				13/02/2025	Completed	
Panel and equipment labeling				18/02/2025	80%	
All cable tagging				08/02/2025	60%	
Cable binding with SS insulated cable ties				23/02/2025	95%	
Cable penetration filling				22/02/2025		
Galley equipment connection				18/02/2025		
9 WHEELHOUSE (Bridge)						
Satalite equipments installation		28/01/2025		22/02/2025	98%	
Intercom system installation				05/02/2025	Completed	
Wiper blade fitup				17/02/2025	99%	
Wiper tank installation				18/02/2025		
Fitout balance paneling installation				08/02/2025	Completed	
Wheel house doors lock installation				19/02/2025	90%	
Cabin bed	NILL	14/02/2025		24/02/2025		
Seating arrangement	NILL	10/02/2025		20/02/2025		
Camera installation (CCTV)				13/02/2025	Completed	
Flooring work				24/02/2025		
Light fix and connection				07/02/2025	Completed	
Cabin bed light install and connection				18/02/2025		
Fire alarm flash light install and connection				06/02/2025	Completed	
General alarm bell install and connection				06/02/2025	Completed	
CO2 flash light install and connection				19/02/2025	50%	
Smoke detector, manual call pint install and connection				05/02/2025	Completed	
Toilet blower install and connection, ventilation grill fitment				05/02/2025	Completed	
Emergency generator battery switch and charger panel install and connection		13/02/2025		22/02/2025		
Emergency generator cabling and connection		13/02/2025		22/02/2025		
Epirb install				17/02/2025	98%	
Panel and equipment labeling				18/02/2025	90%	
All cable tagging				08/02/2025	60%	
Cable binding with SS insulated cable ties				23/02/2025	85%	
Cable penetration filling				22/02/2025		
9 FUNCTIONAL TEST						
Main switch board				10/02/2025	Completed	
All DB's and panels				10/02/2025	Completed	
Bilge system				11/02/2025	Completed	
Blower control system				11/02/2025	Completed	
Anchor winch				20/02/2025		
Navigation light system				18/02/2025	98%	
Emergency light system				22/02/2025		
Fire alarm system				13/02/2025	Completed	
CO2 system				20/02/2025		
Alarm monitoring system				12/02/2025	95%	
Steering system				11/02/2025	Completed	

	Navcom equipments				20/02/2025	95%	
	CCTV system				10/02/2025	Completed	
10	UNDER WATER						
	Rudder installation				16/01/2025	Completed	
	Propeller installation				16/01/2025	Completed	
	Antifouling				25/02/2025		
11	SAFETY EQUIPMENTS				22/02/2025		
12	VESSEL PAINTING				25/02/2025		
13	DOCKING & UNDOCKING				20/02/2025	25/02/2025	
14	INCLINING EXPERIMENT				26/02/2025	26/02/2025	
15	BASIN TRIALS				18/02/2025	20/02/2025	
16	SEA TRIALS				27/02/2025	02/03/2025	
17	PORT CLEARANCE AND DOCUMENTATION				20/02/2025	27/02/2025	
18	VESSEL DELIVERY				03/03/2025		